KARIN KOMERC MD DOO
Br. 01/240012449
Dana 16.04.2024
Novi Sad

KARIN KOMERC

KARIN KOMERC MD D.O.O
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin komerc MD doo**	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

1. Privremena situacija 962-860-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/22002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.21 Naš broj: 01/240009656 od 25.03.2024 Br. Naručioca: 2024-ERGS-XSTL-ZY-003 od 25.03.2024

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**290.965,37 USD**	**0,00**	**290.965,37 USD**
Izvedeno ukupno:	**177.181,09 USD**	**0,00 USD**	**177.181,09 USD**
Izvedeno u prethodnim:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj:	177.181,09 USD	0,00 USD	177.181,09 USD
Izvedeno ukupno po stopi 0%:	**177.181,09 USD**	**0,00 USD**	**177.181,09 USD**
Izvedeno u prethodnim po stopi 0%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 0%:	177.181,09 USD	0,00 USD	177.181,09 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	8.859,05 USD	0,00 USD	8.859,05 USD
ZADRZAVANJE po prethodnim 0,00%	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po ovoj -5,00%	8.859,05 USD	0,00 USD	8.859,05 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	168.322,04 USD	0,00 USD	168.322,04 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: STOŠEZDESETOSAMHILJADATRISTADVADESETDVA i 04/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:

Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:

2024. 6. 23

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

The additional works of CFA pile for subway in Subotica and overpass Km168+690 Subotica-Dodatni radovi na izradi CFA šipa za pothodnik u Subotici i nadvožnjak Km168+690 Subotica

A.Design variation for Overpass Km168+690/Varijacija za nadvožnjak Km168+690

A.1	Included works on concrete type HV drilled piles (2/1.1.41.1.1.), additional works for additional reinforced concrete for transverse connection of beams (2/1.1.41.3.12) and curbs (2/1.1.41.7.8) / Uključeni radovi na izradi betonskih tip HV bušenih šipova (2/1.1.41.1.1.), dodatni radovi za dodatni armirani beton za poprečno spajanje greda (2/1.1.41.3.12) i ivičnjaka (2/1.1.41.7.8)	pauš	45.428,00	1,00	45.428,00	0,00	0,00	0,00	0,00	
A.Design variation for Overpass Km168+690/Varijacija za nadvožnjak Km168+690 - ukupno					**45.428,00**		**0,00**		**0,00**	

B. Support structure for the construction of Subway in Subotica passanger station (CFA piles and relevant works) / B. Potporna konstrukcija za izgradnju pothodnika u putničkoj stanici Subotica (CFA šipovi i relevantni radovi)

1.	Izrada tehničkog rešenja obezbeđenja iskopa / Development of a technical solution for excavation security	pauš.	3.500,00	1,00	3.500,00	1,00	3.500,00	1,00	3.500,00	
2.	Transportni troškovi, montaža i demontaža opreme. / Transport costs, assembly and disassembly of equipment.	pauš.	5.950,00	1,00	5.950,00	1,00	5.950,00	1,00	5.950,00	
3.	Nabavka, transport i ugradnje tucanika za izradu radnog platoa. Debljina sloja tucanika d=30cm. Obračun po m3 / Procurement, transport and installation of hammers for the construction of the work platform. The thickness of the tucanic layer d= 30cm. Calculation per m3	m3	45,00	350,00	15.750,00	148,00	6.660,00	148,00	6.660,00	
	Rušenje asfalta za pravljene radnog platoa. Nakon završetka radova vraćanje asfalta u prvobitno stanje / Demolition of asphalt for the construction of a working plateau. After the completion of the works, returning the asphalt to its original condition	m2	56,00	120,00	6.720,00	60,00	3.360,00	60,00	3.360,00	
4.	Bušenje CFA šipova / Drilling of CFA piles - bušenje šipova F600 dužine 6m 26 kom x 6m/kom = / - drilling of F600 piles 6m long 26 pcs x 6m/pc =	m	38,00	156,00	5.928,00	132,00	5.016,00	132,00	5.016,00	
4.	Bušenje CFA šipova / Drilling of CFA piles - bušenje šipova F600 dužine 12m 38 kom x 12m/kom = / - drilling of F600 piles 12m long 38 pcs x 12m/pc =	m	38,00	456,00	17.328,00	480,00	18.240,00	480,00	18.240,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
4.	Bušenje CFA šipova / Drilling of CFA piles - rad bagera na uklanjanju i utovaru materijala u kamion / -excavator work on removal and loading of material into the truck	pauš.	11.500,00	1,00	11.500,00	1,00	11.500,00	1,00	11.500,00	
4.	Bušenje CFA šipova / Drilling of CFA piles - odvoz materijala od bušenja šipova / - removal of pile drilling material	pauš.	7.500,00	1,00	7.500,00	1,00	7.500,00	1,00	7.500,00	
5.	Dreniranje vode od atmosferskih padavina kao i vode iz same bušotine. / Drainage of water from atmospheric precipitation as well as water from the well itself.	pauš.	15.000,00	1,00	15.000,00	0,50	7.500,00	0,50	7.500,00	
6.	Nabavka, transport i ugradnja betona MB30 (minimalna količina cementa 400kg) u CFA šipove F600. Obračun po m3 utrošenog betona (procena utroška betona 35% više od stvarnog prečnika) / Supply, transport and installation of concrete MB30 (minimum amount of cement 400kg) in CFA piles F600. Calculation per m3 of concrete used (estimated concrete consumption 35% more than the actual diameter) - nabavka i transport betona na gradilište / - procurement and transport of concrete to the construction site	m3	178,00	233,48	41.559,44	233,48	41.559,44	233,48	41.559,44	
6.	Nabavka, transport i ugradnja betona MB30 (minimalna količina cementa 400kg) u CFA šipove F600. Obračun po m3 utrošenog betona (procena utroška betona 35% više od stvarnog prečnika) / Supply, transport and installation of concrete MB30 (minimum amount of cement 400kg) in CFA piles F600. Calculation per m3 of concrete used (estimated concrete consumption 35% more than the actual diameter) - angažovanje pumpe za beton sve vreme rada / - engaging the concrete pump all the time	m3	16,50	233,48	3.852,42	233,48	3.852,42	233,48	3.852,42	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6.	Nabavka, transport i ugradnja betona MB30 (minimalna količina cementa 400kg) u CFA šipove F600. Obračun po m3 utrošenog betona (procena utroška betona 35% više od stvarnog prečnika) / Supply, transport and installation of concrete MB30 (minimum amount of cement 400kg) in CFA piles F600. Calculation per m3 of concrete used (estimated concrete consumption 35% more than the actual diameter) - ugradnja betona mašinom za bušenje šipova / - installation of concrete with a machine for drilling piles	m3	18,50	233,48	4.319,38	233,48	4.319,38	233,48	4.319,38	
7.	Nabavka, transport i ugradnja betona MB30 u naglavne grede iznad šipova dimenzija poprečnog preseka 40x80cm. Cenom obuhvatiti i potrebnu oplatu. Obračun po m3 utrošenog betona / Procurement, transport and installation of concrete MB30 in the header beams above the piles with a cross section of 40x80cm. The price includes the necessary formwork. Calculation per m3 of used concrete	m3	445,00	15,50	6.897,50	21,34	9.496,30	21,34	9.496,30	
8.	Nabavka, transport i ugradnja betona MB30 u zidove / zavese debljine 20cm na delu gde se zaštita izvodi uz novoprojektovanu konstrukciju. Cenom obuhvatiti i potrebnu oplatu. Obračun po m3 utrošenog betona / Procurement, transport and installation of concrete MB30 in walls / curtains with a thickness of 20 cm in the part where the protection is carried out with the newly designed construction. The price includes the necessary formwork. Calculation per m3 of used concrete	m3	480,00	8,35	4.008,00	0,00	0,00	0,00	0,00	
9.	Nabavka, transport i ugradnja armature u AB šipove. Obračun po kg / Procurement, transport and installation of reinforcement in AB piles. Calculation per kg - nabavka i isporuka armature na gradilište / - procurement and delivery of reinforcement to the construction site	kg	1,65	31.000,00	51.150,00	23.529,67	38.823,96	23.529,67	38.823,96	
9.	Nabavka, transport i ugradnja armature u AB šipove. Obračun po kg / Procurement, transport and installation of reinforcement in AB piles. Calculation per kg - ugradnja armaturnog koša u CFA šipove. Obaveza Investitora je da prilikom izrade CFA šipova obezbedi bager guseničar od cca 22t. / - installation of reinforcement basket in CFA piles. The Investor's obligation is to provide a crawler excavator of approx. 22t when making CFA piles.	kg	0,25	31.000,00	7.750,00	23.529,67	5.882,42	23.529,67	5.882,42	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
10.	Nabavka, transport i ugradnja armature u AB naglavne grede dimenzija poprečnog preseka 40x80. Procenjena količina armature je cca 120,0 kg/m3 . Obračun po kg / Procurement, transport and installation of reinforcement in AB head beams with a cross section of 40x80. The estimated amount of reinforcement is approx. 120.0 kg/m3. Calculation per kg	kg	1,50	1.860,00	2.790,00	2.680,78	4.021,17	2.680,78	4.021,17	
11.	Nabavka, transport i ugradnja armature u AB zidove / zavese između šipova debljine 20cm na delu gde se zaštita izvodi uz novoprojektovanu konstrukciju. Obračun po kg / Procurement, transport and installation of reinforcement in AB walls / curtains between 20 cm thick piles in the part where the protection is carried out with the newly designed construction. Calculation per kg	kg	1,50	709,75	1.064,63	0,00	0,00	0,00	0,00	
12.	Transport, montaža, demontaža i povrat čelične konstrukcije za razupiranje celokupne zaštitne konstrukcije. Obračun po kg / Transport, assembly, disassembly and return of the steel structure for dismantling the entire protective structure. Calculation per kg	kg	9,85	7.200,00	70.920,00	0,00	0,00	0,00	0,00	
1	PLANIRANE TALPE NA MESTU CFA ŠIPOVA / PLANNED PILES IN PLACE OF CFA PILES Pobijanje i vađenje talpi predviđeno projektom na mestu CFA šipova. / The demolition and removal of piles provided by the project at the site of the CFA piles.	m2	115,00	-330,00	-37.950,00	0,00	0,00	0,00	0,00	
	B. Support structure for the construction of Subway in Subotica passanger station (CFA piles and relevant works) / B. Potporna konstrukcija za izgradnju pothodnika u putničkoj stanici Subotica (CFA				**245.537,37**		**177.181,09**		**177.181,09**	
Ukupno :					**290.965,37**		**177.181,09**		**177.181,09**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-860-2024-1	The additional works of CFA pile for subway in Subotica and overpass Km168+690 Subotica-Dodatni radovi na izradi CFA šipa za pothodnik u Subotici i nadvožnjak Km168+690 Subotica	177.181,09	177.181,09
	A.Design variation for Overpass Km168+690/Varijacija za nadvožnjak Km168+690		
	B. Support structure for the construction of Subway in Subotica passanger station (CFA piles and relevant works) / B. Potporna konstrukcija za izgradnju pothodnika u putničkoj stanici Subotica (CFA šipovi i relevantni radovi)	177.181,09	177.181,09
Ukupno:		177.181,09	177.181,09

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	8.859,05	0,00	8.859,05

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	177.181,09	0,00	177.181,09	177.181,09	0,00	177.181,09
Ukupno (USD):	177.181,09	0,00	177.181,09	177.181,09	0,00	177.181,09